



**Delhi Tourism & Transportation Development Corporation Limited**  
(A Government Undertaking)

**WEEKLY PROGRESS OF SIGNATURE BRIDGE (AS ON 11.12.2015)**

**A. WORK DONE DURING LAST WEEK i.e. from 05.12.2015 to 11.12.2015**

**1. Foundation P23:**

- a. Concreting of Pile no. 30 on upstream
- b. Grabbing from pile no. 31 started
- c. Dredging of downstream well completed
- d. Divers have started next activity of pile cleaning

**2. Pylon Erection:**

- a. L3 segment erected on upstream side

**3. Other on-site activities:**

- a. 1 Cross girder on main deck placed in position
- b. Consignment no. 5 moved from Kandla Port towards Delhi
- c. Last Trial Assemble is being made ready in China

**B. WORK PLANNED FOR NEXT WEEK i.e. from 12.11.2015 to 18.12.2015**

**1. Foundation P23:**

- a. Drilling in Pile no. 31 on upstream side

**2. Pylon Erection:**

- a. Lifting of L3 segment on downstream side to required position
- b. Bolting of parts of segment L4 on upstream on ground

**3. Other activities:**

- a. 1 main girder and 3 cross girders will be placed in position

**C. BARRIER/ CHALLENGES**

**a. Financial Position:**

1. RPE submitted for an amount of Rs. 1594 Crores is yet not approved. Balance funds will finish by February 2016.