



Delhi Tourism & Transportation Development Corporation Limited
(A Government Undertaking)

WEEKLY PROGRESS OF SIGNATURE BRIDGE (AS ON 05.08.2016)

A. WORK DONE DURING LAST WEEK i.e. from 30.07.2016 to 05.08.2016

1. Foundation P23:

- a. Casting for bottom slab of downstream well
- b. 3 Precast beams for wells cap completed
- c. Partial Fixing of Sheet Piles for P23

2. Pylon Erection:

- a. Placement of L8A done
- b. Assembly of L10B, L9B and L9A completed
- c. Preparation of area for MB1 assembly completed

3. Other activities:

- a. Reinforcement of western slab Part A is in progress

B. WORK PLANNED FOR NEXT WEEK i.e. from 06.08.2016 to 12.08.2016

1. Foundation P23:

- a. 4 Precast beams for well cap to start
- b. Further Fixing of Sheet Piles for P23
- c. Arrangement of heavy aggregates

2. Pylon Erection:

- a. Lifting of segment L9A and 10

3. Other activities:

- a. Bearing pedestal of C32 B

C. BARRIER/ CHALLENGES

1. Technical Issues

- a. Replacement of the Gantry that has affected the placement of Girders and slabs.

2. Financial Position:

- a. RPE to be modified based on actual expenditure and will be submitted. Tenders for all the remaining works like Pylon Access system, signage, horticulture works and electrical works have been received.